

RaceTrac #1478 Anvil Block, GA
Narrative of Revisions
to
Issued for Review Drawings dated 05/16/22
Date: FEBRUARY 2, 2022

- A. This addendum supersedes and takes precedence over information provided prior to the date of this release.
 - B. This addendum includes modifications itemized below, this written narrative, and supplemental information.
-

REVISION HISTORY

12/03/2020	PERMIT ISSUE
11/22/2021	REV 1 – CODE COMMENTS
05/16/2022	REFRESH 2021_0507

PROTOTYPE PLAN MODIFICATIONS

05/16/22	REFRESH 2021.0507
	ALL ARCHITECTURAL DRAWINGS
	ALL STRUCTURAL DRAWINGS
	ALL MECHANICAL DRAWINGS
	ALL PLUMBING DRAWINGS
	ALL ELECTRICAL DRAWINGS

SPB 2021.0501

1. **PATIO SPEAKER CONDUIT:** Add to plan keynote #10 for electrical contractor to route conduit to the speakers located at the exterior patio.
 - Sheet: E120
2. **SALES FLOOR AIR CURTAIN REQUIREMENTS:** Add #5189 recessed air curtains at sales entrances. Add a note to designer to provide in Climate Zones other than 1 and 2.
 - Sheet: A141, A150, A410, A410-CB, A423, A423-CB, E002, E110, E430
3. **FRYER BREAKER SIZE/DISCONNECT:** Fryer breakers in MDP revised to be ground fault breakers.
 - Sheet: E432
4. **BOH AIR CURTAIN EQ#:** Revise rear BOH door air curtain to EQ #5187.
 - Sheet: A141, A150, A502, E002, E110, E431
5. **HEADSET POWER:** Revise outlet at cash wrap managers desk to quad for headset charging.
 - Sheet: E111
6. **POWER OUTLETS IN SEATING AREA:** Add electrical power to new high-top tables in middle of seating area.

- Sheet: A130, S120, E100, E110, E430
- 7. POWER AT MEN'S RESTROOM WALL:** Remove power for gaming machines, and replace with (2) duplex convenience outlets
- Sheet: E110, E430
- 8. PROVISION FOR GRANITA MACHINE:** Add (2) EQ #3007 Granita Machines. Power for Granita machines may be utilized for future replacement to (1) Freshblends machine.
- Sheet: E002, E110, E431
- 9. GULF ICE EQ# UPDATE:** Update cubed and crushed ice maker condensers to EQ #4182 and 4183, and update ice makers to #4013 and 4181.
- Sheet: A140, A141, A200, A501, A502, S200, S200-CB, M200, E002, E100, E110, E200, E431
- 10. HEATER IN AST STORAGE AREA:** Add unit heater 'UH-1' to trash and remote enclosures for sites in the Northern Regions.
- Sheet: M002. E600
- 11. EXTERIOR ICE MERCHANDISER:** Relocate exterior ice merchandiser at front of building.
- Sheet: A002, A003, A100, A110, A120, A140, E110
- 12. DATA CLOSET UPDATE:** Revised telephone backboard elevations.
- Sheet: E600
- 13. MERAKI CAMERA SPECIFICATION:** Update camera specification and locations. Add conduit size to keynotes for site cameras.
- Sheet: A300, A300-IN, E011, E111, E120
- 14. HYDRAPOINT IRRIGATION CONTROLLER:** Relocate irrigation controller from data closet to exterior building wall. Update keynote #12
- Sheet: A110, A300, A300-IN, E110
- 15. INTERIOR LIGHTING SPEC UPDATES:** Update interior light fixture specification on lights 002, 101, 101BL, 101EM, 303, 304, 501, and 502EM.
- Sheet: E001
- 16. CONDUIT LENGTH:** Update general note #3 to clarify conduit size per required length.
- Sheet: E010
- 17. DUMPSTER ENCLOSURE CONDUIT NOTES:** Update keynote 16 to clarify the conduit requirements to the remote and dumpster enclosures.
- Sheet: E010

18. DUMPSTER ELECTRICAL PANELS: Update panels 'T' and 'T1' to be 60amp panels. keynote 16 to clarify the conduit requirements to the remote and dumpster enclosures.

- Sheet: E432, E600

19. FUELING SYSTEM ELECTRICAL UPDATES: Update keynotes 2, 4, 5, 6, 8, 11, 12, 13, and 14 to clarify tank and dispenser power and low voltage conduit requirements. Update and add designer notes for combined and split tank requirements.

- Sheet: E010

20. ADD JUNGEE: Add second #5109 Jungee to project. Add slab penetration call-out for conduits from site to Jungee. Show conduits from Jungee to TLS/Veeder Root on Schematic Elevation. Add sheet E504 with wiring details.

- Sheet: E002, E100, E110, E410, E431, E504

21. IMPLEMENTATION DEPARTMENT NOTE: Add note to detail 5/E600 for EC to land wires patch panel prior to RT Implementation arriving on-site.

- Sheet: E600

22. CASHWRAP POS DATA: Add CAT5 data box, total of (3), to each POS and Self-Service kiosk. Add CAT5 data box, total of (3), to manager desk PC.

- Sheet: E111

23. OIL/WATER SEPARATOR ALARM: Added power to back of building for Oil Water Separator alarm panel.

- Sheet: A110, A300, E110, E430

24. ADDITIONAL CASHWRAP MONITORS: (FOR GEORGIA STORES ONLY) Add designer notes for additional monitors in cashwrap.

- Sheet: A150, E111

25. DIRECTIONAL SIGN LOCATION: Update keynote #5 for the installation of the directional sign to be no less than 4'-0" from the curb.

- Sheet: E011

26. FLOOR-MOUNTED OUTLETS: Update keynote #1 to include electrical floor box specification and direction for the floor box to be installed flush with the floor.

- Sheet: E100

27. OUTLET HEIGHTS: Added outlet height callouts for EQ #4025 and 5021.

- Sheet: E110

28. AIR/VAC ELECTRICAL: Updated keynote #19 to include data conduit to air/vac machine.

- Sheet: E010

29. FOOD LABEL PRINTER: Add data box at food label printer EQ #5203.

- Sheet: E120

30. FUEL PANEL UPDATES: Update panel D and D1 schedules to accommodate latest fuel/petroleum system design for combined and split tank options.

- Sheet: E431

SPB 2021.0502

1. FLUSH VALVE: Update the water closet flush valve in the plumbing schedule.

- Sheet: A141, P002

2. RESTROOM SUPPLY AIR DIFFUSER: Revise restroom supply air diffuser to be type A.

- Sheet: M002, M120

3. MENS RR SINK VANITY: Remove (1) EQ#2002 lavatory and replace with deep sink lavatory EQ #2026.

- Sheet: A002, A003, A110, A120, A120-IN, A123, A140, A141, A510, P002, P110, P120, E002, E110

4. COMBI OVEN DRAIN LINES: Revise copper to CPVC drain line at combi-oven in detail 7/E431.

- Sheet: P431

5. HOSE REELS: Add hose reel EQ #2014 in millwork below the Tea and Fountain drinks.

- Sheet: A140, A141, A501, P002, P100, P120, P410

6. EXHAUST FAN UPDATE: Update model number for EF-2 in men's restroom to be G-100-VG.

- Sheet: M002

7. VENT HOOD, EXHAUST FAN & MAKE-UP AIR VENDOR: Revise vendor specification to K-Tech. Add integral heater to Make-Up Air Unit, remove duct heater from plan. Revise equipment sheet names from Captive-Aire to K-Tech. Added shunt-trip contactors at exhaust hood for fryers. Removed sheets M503 and M504 from set.

- Sheet: A200, S200, S200-CB, M002, M120, M200, M500, M501, M502, E110, E200, E430, E431, E432

8. EXHAUST FAN #4 RELOCATION: Relocate backroom exhaust fan #4 due to relocation of bulk-oil tanks.

- Sheet: A200, S200, S200-CB, M120, M200, E200

9. RTU WIRING DIAGRAMS: Added sheet M432 for RTU Wiring Diagrams.

- Sheet: M432

10. RELOCATE FLOOR SINKS AT FOOD BAR: Relocated floor sinks in food bar area due to equipment layout changes.

- Sheet: A130, P100, P110, P410

SPB 2021.0503

1. CANOPY FRAMING UPDATE: Revise exterior canopy to remove non-structural steel sag rod.

- Sheet: A300, A300-IN, A420, A420-CB, A422, A422-CB, A423, A423-CB, S200, S200-CB, S433, S433-CB

2. CANOPY FRAMING UPDATE: Revise top of steel elevation of HSS beams along Grid D between Grid 4.3 and 6 and along Grid 6 between Grid B.6 and D from 11'-0" to 11'-2". Add continuous angle at face of HSS to support canopy deck and steel channels. Revise beam at storefront from HSS12 to HSS14 at storefront.

- Sheet: A420, A420-CB, A423, A423-CB, A601, S200, S200-CB, S433, S433-CB, S434, S434-CB

3. REAR ENTRY FRAMING UPDATE: Revise light gauge stud framing at rear entry storefront to coordinate with Architectural.

- Sheet: S433, S433-CB

4. PARAPET FRAMING UPDATE: Revise top of steel elevation at "low" parapet channel to T/Steel = +18' - 8" per Architectural updates.

- Sheet: A300, A300-IN, A411, A411-CB, A420, A420-CB, S201

5. Restroom Partition Support Update: Remove (1) steel post at Women's partition wall revised to full height. Add (2) steel posts at Men's partition walls revised to partial height.

- Sheet: A123, S120

6. Condenser Frame Update: Revise condenser frame dimensions per equipment update.

- Sheet: S200, S200-CB

7. RTU Support Frame Update: Revise dimensions at RTU-4 support frame to coordinate with Mechanical.

- Sheet: S200, S200-CB

SPB 2021.0504

1. YOGURT AND FOUNTAIN CORNER: Reduced number of yogurt stations to 4. Reconfigured fountain corner to allow for more circulation.

- Sheet: A002, A003, A110, A120, A120-IN, A130, A140, A140-IN, A141, A150, A152, A501, A502, P002, P100, P110, P120, P410, P431, E002, E100, E110, E150, E430, E431

- 2. SEATING AREA:** Updated seating area configuration: added rectangular tables in the center and bar seating against the wall; removed COAM machines and wing wall and added (3) EQ# 0178 Floor Gondolas at Men's Restroom Wall; provided wood blocking for EQ# 0178 Floor Gondolas; relocated sunglasses rack to be adjacent to slat wall; removed (2) EQ# 0178 Floor Gondolas next to bar seating; added 4'-2"-tall wing wall adjacent to bar seating; added (1) EQ# 0003 trash can at door.

 - Sheet: A002, A003, A110, A120, A120-IN, A130, A140, A140-IN, A141, A150, A501, E002, E100, E110, E150, E430, E431
- 3. OCCUPANCY LOAD:** Updated occupancy load calculations based on changes to seating area.

 - Sheet: A000
- 4. FOOD BAR EQUIPMENT:** Updated Food Bar millwork and equipment. Food Bar Hatco – removed EQ #5106, #5119, #5150 and replaced with #5191, #5150 and (2) of #5185. Freezers – removed EQ #5091 and replaced with #5159, removed EQ #5077 and replaced with #4173. Food Bar Hotcase – removed EQ #5140, #5152, #0161 and replaced with (2) of #5179. Breeding Station – removed EQ #5171 and replaced with #5183.

 - Sheet: A002, A003, A110, A120, A120-IN, A130, A140, A140-IN, A141, A152, A501, A502, A503, E002, E100, E110, E150, E431, E432
- 5. OIL DELIVERY SYSTEM:** Removed RTI Oil Delivery System (EQ#s 0152 & 5132) and replaced with Frontline Oil Delivery System (EQ#s 5166 & 5168) located in rear corridor across from Data Closet. Removed (1) 4ft SPG Rack (EQ# 6043) and (1) Dunnage Rack (EQ# 6053) to make room for new Oil Containment Tank. Added 2ft SPG Rack (EQ# 6039) adjacent to Oil Containment Tank. Added (2) Dunnage Racks (EQ# 6053) where RTI Oil Delivery System was previously located.

 - Sheet: A002, A003, A110, A120, A120-IN, A130, A140, A140-IN, A141, A502, E002, E110, E431
- 6. MOP SINK CEILING:** Increased height of Mop Sink Ceiling / Water Heater Platform by 6 inches to 6'-7 1/2" AFF. Increased height of ceiling above water heater by 6 inches to 11'-5" AFF. Increased depth of gypsum board ceiling above water heater. Decreased depth of water heater platform to 2'-9 3/4". Increased length of wing walls to match depth of platform.

 - Sheet: A002, A003, A110, A120, A120-IN, A140, A140-IN, A150, A152, A502
- 7. SALES FLOOR CEILING:** Adjusted placement of ceiling on Sales Floor to allow for placement of air curtains to align with customer entrances.

 - Sheet: A150
- 8. COOLER SHELVING LAYOUT:** Updated cooler shelving layout. Removed (3) EQ# 6038 and (3) EQ# 6036 SPG Storage Racks. Added (5) EQ# 6053 Dunnage Racks.

 - Sheet: A002, A003, A110, A120, A120-IN, A140, A141

- 9. AMBULATORY STALL:** Relocated ambulatory accessible stall in Men's Restroom to be adjacent to accessible compartment. Provided separate units for toilet paper and toilet cover dispensers (EQ# 1028 and 1030).
- Sheet: A002, A003, A110, A120, A120-IN, A123, A140, A140-IN, A141, A510, P100, P110, P120
- 10. ROLLER GRILL MILLWORK:** Relocated Boiled Peanuts to Roller Grill Island. Removed (1) Roller Grill, Roller Grill Frame, and Roller Grill Sneeze Guard (EQ #s 5025, 0026, and 0040) on island to make room for Boiled Peanuts. Added (1) Floor Gondola (EQ # 0036) at previous location of Boiled Peanuts.
- Sheet: A002, A003, A110, A120, A120-IN, A140, A140-IN, A141, E002, E110, E430
- 11. ACT SPECIFICATION FOR FOOD BAR:** Updated ACT specification for food bar. Added new ceiling type CL-5 to finish schedule.
- Sheet: A150, A152, A500
- 12. DOOR HARDWARE:** Added steel push plate to exterior of Restroom Doors 6, 7, and 8.
- Sheet: A501, A700
- 13. TILE SPECIFICATIONS:** Updated B-14 to be Accent Brown Cove Base Outside Corners. Updated Intensity Pebble Cove Base to B-15. Added B-16 for Intensity Pebble Cove Base Outside Corners. Added B-17 and B-18 for Ashen Gray Outside Corners.
- Sheet: A500, A510, A511
- 14. UPDATED INTERIOR DÉCOR:** Updated signage based on interior décor package. Removed decorative slats from Cashwrap soffit and changed finish to WC-10 on front side and IP-14 on interior and bottom side. Added WC-18 finish for wall at bar seating.
- Sheet: A152, A160, A500, A501
- 15. UPDATED TOILET PAPER DISPENSERS:** Updated toilet paper dispensers in Men's Restroom to EQ# 1020 and 1022 Seat Cover and Toilet Paper Dispenser with Sanitary Disposal.
- Sheet: A123, A141
- 16. TEA BREWER EQUIPMENT UPDATE:** Updated Tea Brewer to EQ# 3033.
- Sheet: A140, A140-IN, A141, A501, E002, E110, E432
- 17. FOOD LABEL PRINTER UPDATE:** Updated Food Label Printer to EQ# 5203. Relocated Food Label Printer adjacent to pizza oven to be on top of EQ# 5151 Worktop Cooler. Provided data for Food Label Printers.
- Sheet: A140, A140-IN, A141, A502, A503, E002, E110, E120, E431
- 18. THAW CABINET:** Removed (1) EQ# 4138 Thaw Cabinet. Provisioned for the future installation of (1) additional EQ# 4138 Thaw Cabinet.

- Sheet: A002, A003, A110, A120, A120-IN, A140, A140-IN, A141, A502, E002, E110, E431

19. COUNTERTOP COLDWELL: Removed EQ# 5122 Countertop Hot Holding Unit.

- Sheet: A002, A003, A110, A120, A120-IN, A140, A140-IN, A141, A502, E002, E110, E431

20. CORNER GUARDS: Updated keynote 40 to indicate Wallguard Defender Series 2340 corner guard.

- Sheet: A130, A501

21. BEER COOLER DOOR SPEC: Updated specifications for Door 14 at Beer Cooler. Door to be Redico Model 3300 Series In-Swing Pass-Thru Door.

- Sheet: A501, A700

22. STAINLESS STEEL TRIM: Removed Keynote 99 and all notes regarding stainless steel trim piece at transition from ceiling to wall on Sales Floor.

- Sheet: A150, A500

23. FLOOR STRIPING NOTE: Updated Keynote 47 to indicate that floor striping is to be by GC.

- Sheet: A130

24. DATA CLOSET DOOR: Updated Data Closet Door 9 to be Millenium 7902 3'-0" x 7'-0" double doors. Added Hardware Set 8 for Data Closet Doors.

- Sheet: A002, A003, A110, A120, A120-IN, A130, A140, A502, A700

25. DOOR HARDWARE - KEY CORES: Updated Door Hardware schedules to indicate that key cores are provided by GC.

- Sheet: A700

26. RESTROOM FINISH UPDATES – WALL AND FLOOR TILE: Updated wall tile in both restrooms with full-height tile, accent band, feature wall, and sink side-wall accent. Added WT-12, WT-13, WT-14, FT-14, B-19, and B-20 for new tile types. Added wall graphic at feature wall. Updated floor tile in restrooms to FT-14 and base to B-19.

- Sheet: A130, A500, A510, A511

27. RESTROOM FINISH UPDATES - SOFFIT: Added soffit and can lights above vanity sinks in both restrooms. Separate lighting circuits so Women's and Men's restroom lights are on different electrical circuits.

- Sheet: A150, A510, A511, E150, E430

28. RESTROOM FINISH UPDATES – PARTITIONS: Updated partition in Men's Restroom to be 7'-4" high. Added steel post at these partitions. Updated partition in Women's Restroom adjacent to vanity sinks to be ceiling-height. Removed steel post at this partition. Updated Partition Types P5 and P6 to be 3-5/8" metal studs. Added Partition Type P13 for partial-height partition with 6" metal studs.

- Sheet: A110, A111, A123, A150, A510, A511, S120
- 29. RESTROOM FINISH UPDATES – MIRRORS:** Added EQ# 1035 Lighted Mirror for mirrors at vanity sinks in both restrooms. Added mirror graphic which is to be provided by owner.
- Sheet: A123, A141, A510, A511, E002, E150
- 30. RESTROOM FINISH UPDATES - TOILET PARTITION MATERIAL:** Updated toilet partition material to be Phenolic Black Core, Burnt Strand 5107.
- Sheet: A141
- 31. TILE WAINSCOT:** Added note to align grout line on tile wainscot with grout lines in Restrooms.
- Sheet: A501
- 32. ELECTRIC WATER HEATER:** Updated electric water heater model on Architectural Equipment Schedule to match what is shown on Electrical and Plumbing.
- Sheet: A141
- 33. COAM MACHINES:** (FOR GEORGIA STORES ONLY) Removed bar-height table and chairs and replaced with (3) EQ #5163 Gaming Machines. Removed tile wainscot and extended vinyl wall covering to wall base.
- Sheet: A110, A140, A501, E110
- 34. ALABAMA LOTTERY EQUIPMENT:** (FOR ALABAMA STORES ONLY) Removed EQ #5043 ITVM and EQ #0018 Lottery Cabinet. Added (4) 18" X 32" X 12" Dunnage Racks in ATM Alcove.
- Sheet: A140, E110, E120

SPB 2021.0505

- 1. REMOTE DUMPSTER ENCLOSURE:** Updated Plans and Elevations for Remote Dumpster Enclosure (Options A2v1 and A2v2) to remove brick veneer. Exposed CMU to be painted dark bronze. Added Sheets A013-1 and A014 for new Wall Sections and details. Updated previous Sheet A013 to Sheet A013-2 for Wall Sections and details with brick veneer.
 - Sheet: A011-1, A011-2, A013-1, A013-2, A014, S010, S010a, S011, S011a
- 2. DUMPSTER STORAGE ROOM BOLLARDS:** Removed bollards from Dumpster Storage Room.
 - Sheet: A010-2, A010-3, A010-4, A010-5, A011-1, A011-2
- 3. CRASH BAR AT COMPRESSOR:** Added crash bar at compressor on each Dumpster Enclosure Option.
 - Sheet: A010-1, A010-2, A010-3, A010-4, A010-5
- 4. EXTERIOR MERCHANDISER EQUIPMENT:** Relocated EQ# 0103 Propane Cages and EQ# 5044 Ice Merchandiser at front of building. Updated prototypical location of bike racks.

- Sheet: A002, A003, A100, A110, A120, A120-IN, A140, A140-IN, E110, E430
- 5. ENTRANCE PORTALS:** Added portal at each customer entrance clad in ACM. Removed framed awning over customer entrances. Decreased height of Storefront C due to addition of portal.
- Sheet: A000, A002, A003, A100, A110, A120, A120-IN, A130, A140, A140-IN, A150, A300, A300-IN, A410, A410-CB, A411, A411-CB, A423, A423-CB, A430, A431, A600, A601, S120, S200, S200-CB, S433, S433-CB, S434, S434-CB
- 6. AWNING ACM:** Updated ACM at top of awnings from red (M-10) to blue (M-11).
- Sheet: A300, A300-IN
- 7. TOWER ACM TRIM:** Updated bottom ACM trim on entrance towers from classic bronze (M-5) to red (M-10).
- Sheet: A300, A300-IN, A430
- 8. CORNER TOWER:** Removed brick base at corner tower and extended fiber cement siding to floor slab. Added concrete curb at corner tower walls at floor slab. Removed 1-1/2" furring at corner tower walls. Added ACM trim (M-10) at corner tower walls. Added Detail 16/A431 for corner tower wall at concrete curb.
- Sheet: A000, A100, A126, A300, A300-IN, A420, A420-CB, A430, A431, S120, S431
- 9. HERRINGBONE BRICK ACCENT:** Relocated Herringbone Brick Accent.
- Sheet: A000, A120, A120-IN, A300, A300-IN
- 10. PARAPET CORNICE:** Updated cornice at upper parapet walls to be ACM (M-5). Provided (1) soldier course instead of (2).
- Sheet: A000, A420, A420-CB, A421, A421-CB, A422, A422-CB, A430
- 11. PARAPET CORNICE:** Updated cornice at lower parapet walls to remove EIFS and additional framing. Provided (2) soldier courses instead of (1). Update T.O Lower Parapet Wall Elevation to 18'-8" AFF so that bricks will course vertically on wall.
- Sheet: A000, A300, A300-IN, A411, A411-CB, A420, A420-CB, A430, S201
- 12. SOFFIT MATERIAL PAINT COLOR:** Updated paint color for Soffit Material M-7 to match paint color for HP-1.
- Sheet: A300, A300-IN
- 13. BANNER LIGHT MOUNTING HEIGHT:** Added mounting height for lights above rear banners.
- Sheet: A300, A300-IN
- 14. SIDEWALK RAILING:** Added steel railing to sidewalk at patio side of building.
- Sheet: A100, A101, A110, A120, A120-IN, A130, A140, A140-IN

15. FIBER CEMENT SUBSTITUTIONS: Updated HP-1 to James Hardie Smooth Lap Board Siding. Updated wall sections and details to graphically show lap siding. Updated M-7 to James Hardie Smooth Non-Vented Soffit Panel. Provided list of approved substitutions for materials HP-1 and M-7.

- Sheet: A300, A300-IN, A420, A420-CB, A423, A423-CB, A430, A431

16. ACM CALLOUT: Clarified the location of blue (M-11) and bronze (M-5) ACM on the awnings above the hollow metal exterior doors with callouts on the elevations.

- Sheet: A300, A300-IN

17. FIBER CEMENT TRIM: Added fiber cement trim at corner tower where fiber cement board dies into brick. Added keynote 103 to Exterior Elevations to clarify locations of fiber cement trim.

- Sheet: A126, A300, A300-IN

18. OVERHEAD DOOR DETAIL: Removed 3-5/8" metal studs behind overhead door hood. Hood to be mounted on 6" studs. Updated Jamb Detail for Overhead Door to show 3-5/8" metal stud framing adjacent to Overhead Door.

- Sheet: A421, A421-CB, A701

19. ACCESS DOOR: Provided 30"x30" access door in backside of parapet wall at each RaceTrac logo sign. Provided plywood access platform and guards at access doors.

- Sheet: A200, A410, A410-CB, A423, A423-CB, S000, S000-CB, S433, S433-CB

SPB 2021.0506

1. GAS WATER HEATER: (FOR INDIANA AND KENTUCKY STORES ONLY) Replaced Electric Water Heater EQ# 3013 with Gas Water Heater EQ# 3027 on opposite side of wall. Moved EQ# 5166 Oil Containment Tank and EQ# 6039 Storage Shelving to the side to make room for Gas Water Heater. Removed raised ceiling above and platform below electric water heater.

- Sheet: A110, A120-IN, A140-IN, A150, A152, A502, M200, M431, P120, P430, E002, E110, E431

2. CONDENSERS AND EVAPORATORS IN REACH-IN COOLER: (FOR INDIANA AND KENTUCKY STORES ONLY) Replaced Condensers EQ# 4149 at Reach-In Cooler with Condenser EQ# 4168. Replaced Evaporator EQ# 4150 in Reach-In Cooler with Evaporator EQ# 4169. For Indiana stores, provided only (1) EQ# 4168 Condenser and (3) EQ# 4169 Evaporators.

- Sheet: A140, A140-IN, A150, A200, M120, M200, P110, E002, E110, E200

3. CONDENSERS AND EVAPORATORS IN WALK-IN COOLER AND FREEZER: (FOR INDIANA AND KENTUCKY STORES ONLY) Replaced Condensers and Evaporators at Walk-In Cooler and Freezer. Replaced Condenser EQ# 4151 with EQ# 4170. Replaced Condenser EQ# 4153 with EQ# 4171.

Replaced Condenser EQ# 4114 with EQ# 4170. Replaced Evaporator EQ# 4154 with EQ# 4172.
Replaced Evaporator EQ# 4152 with EQ# 4169.

- Sheet: A140, A140-IN, A150, A200, M120, M200, P110, E002, E110, E200
4. **GAS RTUs:** (FOR INDIANA AND KENTUCKY STORES ONLY) Added designer notes and information for changing RTUs from electric to gas.
 - Sheet: M002, M200, E200
 5. **KY WINE COOLER:** (FOR KENTUCKY STORES ONLY) Updated Designer Note to remove EQ# 5083 Wine Cooler for Kentucky Stores and replace with EQ# 0036 Gondola.
 - Sheet: A140, E110
 6. **COOLER SHELVING LAYOUT:** (FOR INDIANA STORES ONLY) Updated shelving layout at cooler. Removed (6) EQ# 0036 Floor Gondolas adjacent to cooler. Added (4) EQ# 6053 Dunnage Racks adjacent to cooler and (1) Dunnage Rack inside cooler.
 - Sheet: A110, A120-IN, A140-IN
 7. **SALES FLOOR GONDOLAS:** (FOR INDIANA STORES ONLY) Removed group of (8) EQ# 0036 Floor Gondolas near Roller Grill Island and replaced with (2) groups of (6) EQ# 0036 Floor Gondolas.
 - Sheet: A110, A120-IN, A140-IN
 8. **SILL HEIGHT:** (FOR INDIANA STORES ONLY) Updated sill height to 3'-4" AFF around entire building. Updated designer notes to correspond with this new region-specific sill height.
 - Sheet: A300, A300-IN, A411, A411-CB, A420, A420-CB, A421, A421-CB, A422, A422-CB, A430, A431, A600, A601
 9. **INDIANA COOLER:** (FOR INDIANA STORES ONLY) Added additional cooler door. Increased length of cooler and shifted location of ATM alcove.
 - Sheet: A110, A120-IN, A140-IN, M120, P110, E100, E110, E120, E150
 10. **INDIANA STOREFRONT:** (FOR INDIANA STORES ONLY) Shorten length of Indiana-Specific Storefront E to allow space for new cooler door. Adjusted brick walls to correspond with change in length of storefront. Removed detail 12/A601 which is no longer in use.
 - Sheet: A110, A120-IN, A140-IN, A300, A300-IN, A600, A601, S120, S201
 11. **INDIANA INTERIOR DECOR:** (FOR INDIANA STORES ONLY) Updated cooler signage to correspond with interior décor elevations.
 - Sheet: A501
 12. **INDIANA-SPECIFIC SHEETS:** (FOR INDIANA STORES ONLY) Added Indiana-specific sheets for the Dimension Plan, Equipment Plan, and Exterior Elevations.
 - Sheet: A120-IN, A140-IN, A300-IN

SPB 2021.0507

- 1. INSULATION AND STOREFRONT UPDATE:** Added Designer Notes for insulation and storefront updates required to pass COMcheck energy report. On Georgia and Alabama stores, storefront to be updated to Series 3000 Thermal Multiplane Center Set. On Georgia, Alabama, and Florida stores, wall batt insulation to be R-21 instead of R-19.
 - Sheet: A000, A110, A300, A410, A410-CB, A411, A411-CB, A420, A420-CB, A421, A421-CB, A422, A422-CB, A423, A423-CB, A430, A431, A500
- 2. INTERFACE CONTACT INFORMATION:** Added Interface contact information to National Account Vendor List.
 - Sheet: A000
- 3. CHARTER HOUSE CONTACT INFORMATION:** Added Charter house contact information to National Account Vendor List.
 - Sheet: A000
- 4. ARMSTRONG CONTACT INFORMATION:** Updated Armstrong contact information on National Account Vendor List.
 - Sheet: A000
- 5. MERIDIAN CONTACT INFORMATION:** Updated Meridian contact information on National Account Vendor List.
 - Sheet: A000

UPC 2021.005

GENERAL UPDATES

- Updated company name in titleblock to RaceTrac, Inc.
 - All sheets

ARCHITECTURAL

- Updated Manufacturer for Seating Area Chairs EQ# 0044 to Charter House.
 - Sheet: A141
- Added Section Tag to Detail 2/A431.
 - Sheet: A431
- Updated note regarding electrical receptacles on Detail 11/A502.
 - Sheet: A502
- Revised ceiling suspension wires on Section 1/A152.
 - Sheet: A152

- Added note regarding Class-C Roof Assembly.
 - Sheet: A200
- Added Elevation 7/A510 for urinals in Men's Restroom.
 - Sheet: A510
- Updated Cashwrap soffit note on 1/A501 and 4/A501.
 - Sheet: A501
- Relocated Dumpster Enclosure A2 in Revit model.
 - Sheet: Revit Model
- Removed wood blocking below steel beam from Wall Section 2/A410 and 2/A410-CB and Detail 7/A601.
 - Sheet: A410, A410-CB, A601
- Relocated Callout Tag for Detail 6/A510 and added additional Callout Tag on Floor Plan 1/A123.
 - Sheet: A510
- Relocated Keynote 53 at bottom of 1/A150 to avoid conflict with dimension string.
 - Sheet: A150
- Updated Wall Sections 3/A411 and 3/A411-CB to remove insulation where steel cross-bracing is shown.
 - Sheet: A411, A411-CB
- Updated Wall Sections 1/A421 and 1/A421-CB to remove insulation where steel tube beam is shown.
 - Sheet: A421, A421-CB
- Updated Detail 4/A430 to show missing horizontal sheathing.
 - Sheet: A430
- Added horizontal sheathing and flashing to wall sections at EIFS parapet to match updated Detail 4/A430.
 - Sheet: A421, A421-CB, A422, A422-CB
- Updated flashing at Detail 9/A430.
 - Sheet: A430
- Updated flashing at Details 4 and 10 on A601.
 - Sheet: A601
- Added overall dimensions to Canopy Plans.
 - Sheet: C100, C200

- Added Insulation in Door Frames on Jamb Details 6 and 17 on A701.
 - Sheet: A701
- Updated 14/A701 to remove insulation where steel tube beam is shown.
 - Sheet: A701
- Updated how weather barrier is shown on Details 6 and 9 on A701.
 - Sheet: A701
- Updated notes regarding blocking at exhaust hood on Wall Sections 2/A423 and 2/A423-CB.
 - Sheet: A423, A423-CB
- Updated sealant on Details 1/A423, 1/A423-CB, 2/A430, and 3/A601.
 - Sheet: A423, A423-CB, A430, A601
- Updated how standing seam roof is shown on dumpster enclosure details and wall sections.
 - Sheet: A012, A013-2
- Updated Keynotes 47 on Floor Finish Plan to point to striped flooring.
 - Sheet: A130
- Updated sheathing to densglass sheathing on Detail 7/A430 to match wall section.
 - Sheet: A430
- Added Rough Opening Dimension to Storefront Elevation B1/B2.
 - Sheet: A600
- Updated how blocking is shown behind signage at corner tower.
 - Sheet: A126
- Updated how roof membrane is shown wrapping up brick veneer at canopy on Details 7/A430 and 5/A601 and Wall Sections 1/A420, 1/A423, and 3/A423.
 - Sheet: A420, A420-CB, A430, A601
- Removed Partition Type P1 because this is no longer used. Changed detail number for Partition Type P11.
 - Sheet: A111
- Added Designer Notes regarding storefront dimensions on high-impact projects to Storefront Elevation C.
 - Sheet: A600
- Updated how slab turndown is shown on Wall Section 2/A410 to match Structural.
 - Sheet: A410, A410-CB
- Updated how brick ledge is shown on Wall Section 1/A411 to match Structural.
 - Sheet: A411, A411-CB

- Corrected spelling error on Wall Section 1/A421.
 - Sheet: A421, A421-CB
- Updated how wood nailers at roof perimeter are shown on 3/A421.
 - Sheet: A421, A421-CB
- Remove R-Value for Roof Insulation on Wall Sections 3/A423 and a 1/A411.
 - Sheet: A411, A411-CB, A421, A421-CB
- Hide equipment on Wall Section 2/A422.
 - Sheet: A422, A422-CB
- Updated comment regarding screw size for densglass sheathing.
 - Sheet: A500
- Added model number for EQ# 6054 Aluminum Pan Rack.
 - Sheet: A141
- Updated dimension on Dumpster Enclosure Wall Sections that shows the distance from F.O. CMU to F.O. Slab to match dimensions shown on the floor plans.
 - Sheet: A012, A013-2
- Updated note on 1/A420 to show M-7 canopy soffit finish to correspond with A150.
 - Sheet: A420, A420-CB
- Coordinated locations of RR partitions with latest Shop Drawings. Updated dimension strings at RR partitions to snap to face of stud walls.
 - Sheet: A123
- Updated how ACM panels are shown on wall sections and details.
 - Sheet: A201, A410, A410-CB, A411, A411-CB, A420, A420-CB, A421, A421-CB, A422, A422-CB, A423, A423-CB, A430
- Updated walls in restrooms and at customer entrances to be IP-7. These were incorrectly labeled as WC-10.
 - Sheet: A501, A510, A511
- Added tapered insulation crickets and Keynote 63 to exhaust fans on Roof Plan.
 - Sheet: A200
- Removed note from Detail 9/A431. Renamed Detail 9/A431 to Sill Detail.
 - Sheet: A431
- Updated BO Canopy Elevation on Wall Sections 1/A422 and 3/A423 to 10'-0" AFF to correspond with other wall sections and elevations.
 - Sheet: A422, A422-CB, A423, A423-CB

- Revised Designer Note regarding Tennessee lottery equipment.
 - Sheet: A140
- Added general note regarding light gauge metal framing to General Requirements Sheet.
 - Sheet: A005
- Added Callout 12/A431 to Wall Sections 1/A410, 2/A410, 1/A411.
 - Sheet: A410, A410-CB, A411, A411-CB
- Updated how coping, flashing, and roof membrane are shown graphically in wall sections and details.
 - Sheet: A410, A410-CB, A411, A411-CB, A420, A420-CB, A421, A421-CB, A422, A422-CB, A423, A423-CB, A430, A601
- Clarified notes at rear side of parapet on wall sections. Removed notes regarding stainless steel flashing on Wall Sections 2 and 3 on A411.
 - Sheet: A411, A411-CB, A423, A423-CB
- Added "Sim." To callout 5/A701 on Wall Section 1/A410.
 - Sheet: A410, A410-CB
- Updated note at storefront on 1/A410.
 - Sheet: A410, A410-CB
- Update Mop Sink Detail 4/A431 and 5/A431 to show floor tiles.
 - Sheet: A431
- Updated Dimension on Toilet Accessories 2'-0" MAX to 2'-0" MIN.
 - Sheet: A001
- Changed text callout at gate post from "7/A010-1" to "7/A010."
 - Sheet: A010-1
- Showed end CMU units at openings in dumpster enclosures.
 - Sheet: A010-1, A010-2, A010-3, A010-4, A010-5, A011-1, A012
- Clarified numbering for bollards and control joints on respective dimension strings.
 - Sheet: A100
- Adjusted Keynote Tag arrow on 2 in Seating Area near Truck Stop Entrance, also arrow on Keynote Tag 3 near Main Entrance
 - Sheet: A110
- Clarified dimensions at vanity sinks on Men's Restroom and Women's Restroom Floor Plans.
 - Sheet: A123

- Updated locations of Callout 6/A510 on Men's Restroom and Women's Restroom Floor Plans.
 - Sheet: A123
- Removed Keynote tag 39 at Floor Tiles FT-12.
 - Sheet: A130
- Added dimension string at canopy on RCP. Added dimension string at Men's Restroom light on RCP.
 - Sheet: A150
- Updated notes for metal stud framing to read "Reference Light Gauge Supplier."
 - A152, A411, A411-CB, A430
- Removed deflection tracks on Section 1/A152
 - Sheet: A152
- Updated specifications for GL-5 and GL-7 in Designer Note to read 0.090 SG.
 - Sheet: A300
- Removed dimension strings at EIFS on rear side of parapets on Wall Sections 1 and 2 on A411. This dimension is covered on Detail 12/A431.
 - Sheet: A411, A411-CB
- Removed incorrect detail callouts.
 - Sheets: A422, A422-CB
- Adjusted text callout at wood blocking on Detail 10/A530.
 - Sheet: A430
- Updated how EIFS, roof membrane, and flashing are shown on Detail 12/A1431 and updated notes accordingly.
 - Sheet: A431
- Updated T.O. Corner Tower Elevation from 21' – 7 3/8" to 21' – 7".
 - Sheet: A300, A420
- Added dimension for brick soldier course height on Dumpster Enclosure Rear Elevation 1/A011-4.
 - A011-4
- Added note to Partition Type P11 for ceramic tile at top of wall to match tile at sides of wall.
 - A111
- Updated notes at cooler walls to show minimum required clearance instead of actual dimension.
 - A410, A410-CB, A423, A423-CB
- Updated where Top of Steel Elevation Callout is shown at canopy.

- A423, A423-CB, A430
- Updated Elevation Callout on 2/A421 to show Top of Steel at 10'-4" instead of showing Top of Blocking.
 - A421, A421-CB
- Showed soap dispenser in Accessible Stall as mounted on side partition on 3/A510.
 - A510
- Updated Details 19 and 20 on A701 to show 1" air gap at brick.
 - A701
- Removed wood blocking from Detail 20/A701 and showed weather barrier.
 - A701
- Removed WF-2 from Storefront D which is no longer needed.
 - A600

STRUCTURAL

- Added reference to light gauge connections in shop drawing notes and pre-engineered light gauge structural framing notes.
 - Sheet: S000, S001
- Added reference to specific Architectural sheet and detail in detail 8/S433.
 - Sheet: S433, S433-CB

MECHANICAL

- Update 'Joist Chord' note to 'Roof Structure' in detail 8/M430.
 - Sheet: M430

ELECTRICAL

- Add utility fault current note at 'Short-Circuit and Voltage Drop Calculation'.
 - Sheet: E003
- Update verbiage on keynote #16 for remote enclosures. Remove keynote #23. Renumber Lift Station keynote #24 to #23.
 - Sheet: E010
- Update verbiage on keynote #4 for remote enclosures.
 - Sheet: E011
- Update designer note and electrical panel schedules with tank and dispenser power requirements.

- Sheet: E110, E431
- Remove keynote #2 from detail 2/E600. Renumber keynote #3 to #2.
 - Sheet: E600